

ID	Task Name	Duration	Start	Finish	2020												2021
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
1	FORRES																
2	Construction Phase																
3	Start on Site	0 days	Mon 20/01/20	Mon 20/01/20	20/01												
4	Site Set Up	20 days	Mon 20/01/20	Fri 14/02/20													
5	New Inlet Works	161 days	Mon 17/02/20	Mon 28/09/20													
6	New Sludge Storage Works	148 days	Mon 17/02/20	Wed 09/09/20													
7	Biological Filter Valves Replacement	40 days	Mon 17/02/20	Fri 10/04/20													
8	New MCC	48 days	Mon 17/02/20	Wed 22/04/20													
9	Automatic Desludge System	66 days	Mon 17/02/20	Mon 18/05/20													
10	Biological Filter Arm Refurbishment	132 days	Fri 20/03/20	Mon 21/09/20													
11	Potable Water System	25 days	Mon 25/05/20	Fri 26/06/20													
12	Bridge & Access Road	90 days	Thu 02/07/20	Wed 04/11/20													
13	Onsite Construction Complete	0 days	Thu 05/11/20	Thu 05/11/20													05/11
14	Site Demobilise	10 days	Mon 09/11/20	Fri 20/11/20													

Project: Forres Construction Pro
Date: Wed 27/11/19

Task	Summary	Inactive Milestone	Duration-only	Start-only	External Milestone	Manual Progress
Split	Project Summary	Inactive Summary	Manual Summary Rollup	Finish-only	Deadline	
Milestone	Inactive Task	Manual Task	Manual Summary	External Tasks	Progress	